CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20192377Address:1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Surface Course	Joe Starlin	Partial	Thursday, March 12, 2020
Informational:			
1 Misc	11-25-19 7:56am They are setting up concrete drive approach's today and will be pouring. They are currently working on the approach for the private road across from Lowenstein park. They have stoped work due to hubs being wrong.		
Informational:	-		
2 Misc	12-4-19 They have poured the drive approach on Lowenstein by the park and are pouring the second half of the drive approaches that run north and south.		
Informational:			
3 Misc	12-9-19 10:17am They are laying type5 recycled asphalt in the turning lane on Pryor. This will be milled out for the correct surface at a later date.		

Comments: