

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Proof roll parking lot	Joe Starlin	Partial	Friday, September 20, 2019

Informational:

1	Misc	7-30-19 proof roll passed on the east side of the site. The base rock is tight and ready for asphalt at this time.
---	------	--

Informational:

2	Misc	I observed the proof roll for the majority of the north side of the site. I verified the correct load weight and the equipment used.
---	------	--

The areas that were roll tested passed with little to no deflection of the sub-grade.

There are a few parking areas that were not tested due to the base rock being freshly installed and not ready or cured yet. I will mark the plans with the areas that passed and are ready for curb install. The crew plans to pour curb on Thursday 9/5/19 for the accepted areas and will call for an additional proof roll of the areas that were not tested today prior to installing curb.

Informational:

3	Misc	9-20-19 We are proof rolling the parking lot on the north end of the job site.
---	------	--

Informational:

4	Misc	9-20-19 We are proof rolling the parking lot on the north end of the job site. The truck has a 20.69 ton load on. I looked in the truck at the load to confirm. Everything passed the proof roll except the entrance off Ward and in front of building 3 along with a small correction by building 5.
---	------	---

Comments: