

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Hydrostatic Test	Joe Starlin	Failed	Monday, June 24, 2019

Informational:

1 Misc

6-24-19 8:25am Test has started for building 4. 9:00am The test for the clubhouse has started. The line for building 4 has passed it held at 150 for two hours. 11:00am The waterline for the club house has passed it held for two hours at 150.

Informational:

2 Misc

6-24-19 1:28pm The waterline at building 1 is at 150 and holding. The pressure fell off 7 pounds.

Comments: