

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183167
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Proof Roll	John Jackson	Failed	Friday, June 28, 2019

Informational:

1 Misc

6-20-19 We proof rolled the curb line at the south west corner of the site. Donavon road curving around and following Ward road. It passed.

Informational:

2 Misc

6-20-19 3:15pm we are proof rolling curb line behind the garages on the west side of the site and across from the garages to the east. We rolled the small island at the SW corner. The south side of the garage at the south end failed. It was pumping excessively. Approximately 30'. It will need reworked and another proof roll performed.

Informational:

3 Misc

6-24-19 3:00pm They attempted a proof roll, the trucks front tire sank so we stoped. The base is to wet at this time.

Informational:

4 Misc

John Jackson did a proof roll for curb on 6-26-19. It failed.

Comments: