

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20183167  
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:  | Inspector:  | Outcome: | Date:                |
|--|-------------|----------|----------------------|
| <b>DE - Sanitary Sewer Construction Inspection</b> | Joe Starlin | Partial  | Monday, May 06, 2019 |

|                |   |
|----------------|---|
| Informational: |   |
| 1 Misc         | Joe Starlin 02/21/2019 3:24 PM They have cored manhole 2-a on the north east side of the project to tie in the sanitary line.   |
| Informational: |   |
| 2 Misc         | 3-2-19 7am The crew for Sapp are laying sanitary line starting at 2-B the air temp is at 24 degrees.  |
| Informational: |   |
| 3 Misc         | 3-2-19 28 degrees. The crew placed approximately 210 feet of sanitary line and back filled with loader and sheep's foot. Storm boxes were also back filled.                             |
| Informational: |   |
| 4 Misc         | 4-26-19 The Sapp crew are digging out to place the last of the sanitary line along with the last manhole.   |
| Informational: |   |
| 5 Misc         | Joe Starlin 05/06/2019 7:10 AM The crew placed 51' of sanitary line to manhole 2-C. They ran the service line out of 2-C manhole to the building. The have done the encasement as well. |

**Comments:**