

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191668
Address: 120 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Joe Starlin	Partial	Monday, March 23, 2020

Informational:
1 Misc NOVEMBER 4, 2019

Heartland Heavy Crew are power drilling around existing manhole on Jefferson Street in order to pour concrete on top of Flowable fill and install ring around existing manhole 38-211 to make it flush with grade of the street.

Informational:
2 Misc NOVEMBER 5, 2019

Heartland Heavy Crews have poured concrete on top of Flowable fill on Jefferson street around existing manhole 38-211. Crews are onsite and continue to excavate and install 8" PVC toward C-3. Inspector will return to inspect line to C-3 later on this after noon.

Informational:
3 Misc Reviewed plans with contractor sanitary, water main, was completed before John M. Jackson Field Inspector took over project. Contractor reviewed changes to Bioretention Zone and other structural changes. Private Storm Lines A,B & C must be installed . Storm line A is to be re installed due to error in elevation. Storm Line C is partially done but not complete and Line B has not bee started. All changes should be reflected on As-Built.

Informational:
4 Misc Visited site contractor will began work on storm line B possibly on 3/24/20 as

per contractor.

Comments: