

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192551
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Wednesday, March 25, 2020

Informational:

1	Misc	Tie-in to the 20" existing main 20" & 12" Butterfly Valve, 20"X12" Tee, 2 (2 all steel threads) were bolt to 12" valves, 2/22.5 deg bends. 11' between 12" valve 22.5 deg bend and 12' to the second 22.5 deg bend. All fitt were mega lugged.
---	------	--

Informational:

2	Misc	Thurst blocks were poured behind bends and fire hydrant on 8" Line 2.
---	------	---

Informational:

3	Misc	Contractor poured straddle block on 8" line 3/13/20. Contractor continued to work Public water line to prepare for testing. Pressure test pass and contractor work to chlorine water main 3/17/20.
---	------	--

Informational:

4	Misc	After several unsuccessful attempt contractor was able to chlorinate public main water 12" & 8" 3/20/20. Water line will be De-chlorination on 3/23/20.
---	------	---

Informational:

5	Misc	Contractor collected 3 Bacteria Samples to be tested at Blue Valley Lab. Second set of will be done 3/26/20.
---	------	--

Comments: