

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192792
Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Passed	Monday, December 09, 2019

Informational:	
1 Misc	15" HDPE storm pipe line #1 in the process of being installed from STA. 0+00 to STA. 1+34.40.
Informational:	
2 Misc	Contractor installed approximately 38' of 12" HDPE from curb inlet 1B to curb inlet 1C 11/19/19 & approximately 175' of 12" HDPE from curb inlet 1C to proposed curb inlet 1D 11/22/19.
Informational:	
3 Misc	Contractor finish the installation of 40' of 12" HDPE to the Nyloplast Drain Basin 1D @ Sta. 3+53.42.
Informational:	
4	Contractor installed approximately 100' of 12" HDPE from 1D Sta. 3+53.42 to 1C Sta. 4+51.88. Nyloplast Drain Basin was installed 1C.

Comments: