

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200304  
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Monday, March 30, 2020

Informational:	
1        Misc	3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.
Informational:	
2        Misc	3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.
Informational:	
3        Misc	3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.
Informational:	
4        Misc	3-30-20 7:35am They installed 5 sticks of sanitary line on 3-28-20 and are now getting ready to install manhole A1. 12:43pm They have tied into the manhole and are now backfilling.

**Comments:**