

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191519  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Site Visit</b>	Joe Starlin	Partial	Friday, October 11, 2019

Informational: 1 Misc	8-23-19 I spoke with the Super and they are just moving dirt right now.
Informational: 2 Misc	8-22-19 I spoke with Bill the Super on site about street light wires exposed and spliced. They found it that way and it gets removed and new wire goes in.
Informational: 3 Misc	8-21-19 11:18am There is no activity on site.
Informational: 4 Misc	8-26-19 8:43am There is no activity on site other than silt fence repair.
Informational: 5 Misc	8-28-19 Sapp are having there sanitary line camera inspected. This will be followed up 2with a camera inspection from are water department after 30 days from the repair.
Informational: 6 Misc	8-29-19 There was a operator on site working on grade.
Informational: 7 Misc	8-30-19 9:58am Rain. There is no activity on the site due to weather.
Informational: 8 Misc	9-13-19 3:08pm They are placing baskets for the concrete pour and moving equipment around.
Informational:	

9 Misc

9-17-19 8:55am They are cutting grade for the east west road to set up for the south lane pour.

Informational:

10 Misc

9-18-19 The Sapp crew are laying out for baskets and prepping for concrete pour tomorrow.

Informational:

11 Misc

9-23-19 They are working on setting up hand poures at the west end of the site.

Informational:

12 Misc

10-8-19 Jerry and I met and talked with Jonathan, Bill from SAPP and the crew that are installing the private lights along the east west road. They were concerned about placement of the bases. Jonathan said they would be good were they are staked out to go.

**Comments:**