

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191865
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Thursday, April 02, 2020

Informational:	
1 Misc	Joe Starlin 07/18/2019 7:24 AM The crew installed storm pipe on the north side of the site and backfilled with type 5 in 8" lifts.

Informational:	
2 Misc	3-20-20

Informational:	
3 Misc	3-20-20

Informational:	
4 Misc	3-26-20 They have 70' feet of 10" storm pipe installed.

Informational:	
5 Misc	4-2-20 They have all the storm pipe ran on the south end of the site.

Comments: