

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192377
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Thursday, April 02, 2020

Informational:
1 Misc 3-31-20 12:44PM Rudy is working on storm pipe at Black Twig and Lowenstein. They have installed 24' of storm pipe at this time.

Informational:
2 Misc 4-2-20 10:04am They installed two sticks on 4-1-20. They are digging out to install storm box H-2. 12:53pm They have H2 box set and 3 sticks installed.

Comments: