

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John DiMauro	Passed	Wednesday, April 08, 2020

Informational:

1 Misc

The Redford Construction Crew is on site installing the three under drain crossings for the streets. I verified the correct materials used. 6" HDPE pipe being installed and fabric lining under. The install appears to correspond with the approved plans. Photos of the work have been uploaded to the system.

The crew plans to return tomorrow to grout and seal the inside of the storm inlet boxes. I will return for further inspection.

Informational:

2 Misc

All six curb inlet under drain penetrations have been grout and sealed in side the boxes. Photos are uploaded to the system.

Comments: