CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192377 Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:	
DE - Storm - Pipe		Joe Starlin	Partial	Thursday, April 09, 2020	
Informa	ational:				
1	Misc		dy is working on storm pip 24' of storm pipe at this ti	e at Black Twig and Lowenstein. me.	
Informa	ational:				
2	Misc	-		1-20. They are digging out to oox set and 3 sticks installed.	
Informational:					
3	Misc	4-3-20 8:07am			
Informational:					
4	Misc	4-3-20 8:07am They	have just set storm box Hi	2 and are starting to tie it in.	
Informational:					
5	Misc	4-7-20 7:44am They out storm pipe.	are digging out on the sou	th side of Black Twig and laying	
Informational:					
6	Misc			he road to G2. They are coming o G 3 box. They will pour collars	
Informational:		. ,			
7	Misc	-	_	r of Black Twig and Chipman. All 3' 15" 60' of 18". All concrete is	
Informa	ational:				

8	Misc	4-9-20 8:28am They are getting ready to run storm pipe across Lowenstein on
		the north side of black Twig.
Informa	tional:	
9	Misc	4-9-20 8:28am They are getting ready to run storm pipe across Lowenstein on
		the north side of black Twig.
Informa	tional:	
10	Misc	4-9-20 8:28am They are getting ready to run storm pipe across Lowenstein on
		the north side of black Twig.
Informa	tional:	
11	Misc	4-9-20 8:28am They are getting ready to run storm pipe across Lowenstein on
		the north side of black Twig. 1:54pm Rudy's crew have installed the storm
		across Lowenstein and will be pouring collars later.

Comments: