

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Ronald Paynter	Partial	Thursday, April 09, 2020

Informational:

1	Misc	Jesse's crew from Redford Construction has laid water lines 1, 2, and 3. We eliminated the fire hydrant at the end of line 2 due the close proximity of the fire hydrant at the entrance to the new fire station. RP 2-10-20
---	------	--

Informational:

2	Misc	Jim's crew laid 350 ft of water line 6. RP 3-25-20
---	------	--

Informational:

3	Misc	Jimmy's crew finished laying line 6 and have started on line 5. RP 3-30-20
---	------	--

Informational:

4	Misc	Jimmy's crew finished laying line 6 and have started on line 5. RP 3-30-20
---	------	--

Informational:

5	Misc	Jimmy's crew laid water line 5 and the dead end section of line 7. RP 3-31-20
---	------	---

Informational:

6	Misc	Jimmy's crew started laying water line 4. They also installed the fire hydrants on lines 5, 6, and 7. RP 4-2-20
---	------	---

Informational:

7	Misc	Jimmy's crew has finished water line 7 and most of line 4 and removed old line and connected into our main for line 9. RP 4-9-20
---	------	--

Comments:

