

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200304  
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Monday, April 13, 2020

Informational:		
1	Misc	3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.
Informational:		
2	Misc	3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.
Informational:		
3	Misc	3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.
Informational:		
4	Misc	3-30-20 7:35am They installed 5 sticks of sanitary line on 3-28-20 and are now getting ready to install manhole A1. 12:43pm They have tied into the manhole and are now backfilling.
Informational:		
5	Misc	3-31-20 10:27am Manhole 1A is installed and they have approximately 14' coming out going to manhole 1B.
Informational:		
6	Misc	3-31-20 10:27am Manhole 1A is installed and they have approximately 14' coming out going to manhole 1B.
Informational:		
7	Misc	3-31-20 10:27am Manhole 1A is installed and they have approximately 14' coming out going to manhole 1B.

Informational:

8 Misc

4-3-20 7:51am They have set manhole 1-B had have approximately 70' of sanitary line installed heading to manhole 1-C. They will be adding tracer tape at a later date. 12:03pm They are stopping for the day due to weather.

Informational:

9 Misc

4-4-20 8:31am They have two crews working on sanitary. They are digging down to the main to cut in a wye and stub out for the service line on the NW side of the site. They now have approximately 112' coming out of manhole 1-B. 10:29am They have the wye cut in and it appears to be at a 45 degree angle. They have tracer wire taped to the service line and are starting to backfill.

Informational:

10 Misc

4-9-20 10:44am They are digging out around the water main to install more sanitary line. They have installed 14' today at this time. 3:01pm They have installed one more stick of sanitary and are working backfilling and putting the fire hydrant back in service.

Informational:

11 Misc

4-13-20 They are on site preparing to start installing sanitary.

Informational:

12 Misc

4-13-20 They are on site preparing to start installing sanitary. 1:38pm They have two sticks of sanitary line installed at this time. They will install one more stick then start working on installing the manhole.

**Comments:**