

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500  
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Sewer Construction Inspection</b>	Ronald Paynter	Partial	Tuesday, April 14, 2020

Informational:

1	Misc	Jim's crew has completed storm lines 1 and 16. They are working on storm line 2. Curb inlet box 2-5 was manufactured wrong and has to be replaced. They also set storm lines A and B. Field inlet B-0 is setting high compared to neighboring yard. They need to reshoot elevations and see what is wrong and how to correct the issue. RP 10-18-19
---	------	---

Informational:

2	Misc	Darren's crew reset the corrected curb inlet 2-5 and curb inlet 2-6. They also set 60 ft of storm pipe. RP 10-24-19
---	------	---

Informational:

3	Misc	Darren's crew set curb inlet 17-1 and laid 150 ft of storm pipe. They also poured collars and inverts for curb inlets 2-5, 2-6 and 17-1. RP 10-25-19
---	------	--

Informational:

4	Misc	Jim's crew installed storm line 10. This included manhole 10-1, curb inlets 10-2 and 10-3, along with 264 ft of 24 inch corrugated HDPE storm pipe. RP 11-18-19
---	------	---

Informational:

5	Misc	Jim's crew set storm manhole 6-1 and curb inlet 6-2 along with 130 ft of 24 inch HPDE storm pipe. RP 11-21-19
---	------	---

Informational:

6	Misc	Jim's crew set storm outlet 6-0 and curb inlet 6-3 along with 110 ft of 30 inch
---	------	---

		and 40 ft of 24 inch HDPE storm pipe. RP 11-25-19
Informational:		
7	Misc	Jim's crew set field inlet 6-4 along with 160 ft of 18 inch HDPE storm pipe. RP11-26-19
Informational:		
8	Misc	Jim's crew encountered a rock shelf on storm line 6 that they have to break out. The set 110 ft of 15 inch HDPE storm pipe. RP 11-27-19
Informational:		
9	Misc	Jim's crew completed storm line 6 and is moving on to storm lines 8 and 9. RP 12-3-19
Informational:		
10	Misc	Jim's crew completed storm line 6 and is moving on to storm lines 8 and 9. RP 12-3-19
Informational:		
11	Misc	Jim's crew completed installation of storm line 9. RP 12-3-19
Informational:		
12	Misc	Jim's crew completed storm lines 7 and 8. They also laid 600 ft of 15 inch HDPE storm pipe. RP 12-6-12
Informational:		
13	Misc	Jim's crew has completed storm line 4. They have also set MH 4-1 and curb inlets 4-2 and 4-3. RP 1-28-20
Informational:		
14	Misc	Jim's crew completed storm line 3. They set curb inlets 3-3, 3-4, 3-5 and 3-6. RP 2-7-20
Informational:		
15	Misc	Darren's crew has started working on storm line 14 between end section 14-0 and manhole 14-1. RP 3-3-20
Informational:		
16	Misc	Darren's crew set storm manhole 14-2. RP 3-5-20
Informational:		
17	Misc	Darren's crew finished storm line 15 and set manhole 15-1 and curb inlets 15-2 and 15-3. RP 3-30-20
Informational:		
18	Misc	Darren's crew finished storm line 15 and set manhole 15-1 and curb inlets 15-2 and 15-3. RP 3-30-20
Informational:		
19	Misc	Darren's crew completed storm section from 14-2 to 14-3. They also set curb inlet 14-3. RP 3-31-20
Informational:		
20	Misc	Darren's crew set manhole 14-4 and field inlet 14-5. That completes storm line 14. RP 4-2-20
Informational:		
21	Misc	Darren's crew has set end of storm 13-0, manhole 13-1 and curb inlet 13-2. RP 4-9-20
Informational:		
22	Misc	Darren's crew set curb inlets 13-3 and 13-4. That completes storm line 13. RP 4-13-20

**Comments:**

