

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191865  
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Thursday, April 16, 2020

Informational: 1 Misc	4-14-20 9:58am They have installed approximately 14' of sanitary service line and will be backfilling with flowable fill. 1pm They have backfilled with flowable fill.
Informational: 2 Misc	3-23-20 At 10:55am I looked at the sanitary service line coming out of the building approximately 20ft. They had plenty of rock and will be placing tracer wire.
Informational: 3 Misc	4-8-20 10:27am They have the wye cut in and approximately 20' of service line connected. They have poured a trench check next to the power pole. They have tracer wire taped to the service line.
Informational: 4 Misc	4-10-20 11:50am They have cut in the wye for the sanitary service line for Reece Nichols building. They will be covering with rock and using flowable fill.
Informational: 5 Misc	4-10-20 11:50am They have cut in the wye for the sanitary service line for Reece Nichols building. They will be covering with rock and using flowable fill.
Informational: 6 Misc	4-13-20 3:15pm they have installed 14 foot of sanitary service line and

poured a trench check. 4-16-20 3:25pm They have installed 33' of sanitary service line with wire and plenty of rock.

**Comments:**