

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191865
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Thursday, April 16, 2020

Informational: 1 Misc	4-14-20 9:58am They have installed approximately 14' of sanitary service line and will be backfilling with flowable fill. 1pm They have backfilled with flowable fill.
Informational: 2 Misc	3-23-20 At 10:55am I looked at the sanitary service line coming out of the building approximately 20ft. They had plenty of rock and will be placing tracer wire.
Informational: 3 Misc	4-8-20 10:27am They have the wye cut in and approximately 20' of service line connected. They have poured a trench check next to the power pole. They have tracer wire taped to the service line.
Informational: 4 Misc	4-10-20 11:50am They have cut in the wye for the sanitary service line for Reece Nichols building. They will be covering with rock and using flowable fill.
Informational: 5 Misc	4-10-20 11:50am They have cut in the wye for the sanitary service line for Reece Nichols building. They will be covering with rock and using flowable fill.
Informational: 6 Misc	4-13-20 3:15pm they have installed 14 foot of sanitary service line and

poured a trench check. 4-16-20 3:25pm They have installed 33' of sanitary service line with wire and plenty of rock.

Comments: