

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20182652  
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb - Proof Roll</b>	John DiMauro	Failed	Tuesday, April 21, 2020

Corrective Action Required:

1	Misc	I observed the curb proof roll for the three streets on this project. At this time there are a few areas on each street that were soft and had some deflection. The crew is going to work some of the soft areas and perform another roll test tomorrow ahead any curb going in. I verified the correct load weight and equipment used for the test.
---	------	--

Corrective Action Required:

2	Misc	On 4/20/2020 at 4:00pm another proof roll test was performed due to the rain event earlier in the morning. The roll test failed. The crew will try again later in the week before curbs will be allowed to be installed.
---	------	--

**Comments:**