

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20192650

Address: 855 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064855 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, Unit:IR, LEES SUMMIT, MO 64064851 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	Steve Robbins	Partial	Friday, April 24, 2020

Informational:

1 Misc

Contractor (Bair Exavating) installed approximately 108' of 8" of PVC. Contractor began installing Manhole A1.

Informational:

2 Misc

Contractor continued. To run 6" PVC sanitary line up to the stub line for the proposed restaurant Scooter's. Approximately 80' was installed with a 45 deg bend at ss(11) as per plans pg C5.0. Contractor ran approximately 10' of 6" SDR-26 for sanitary service line and began 6" SDR-26 for grease trap.

Informational:

3 Misc

Steve Robbins 04/24/2020 12:41 PMSanitary is not completed.

**Comments:**