

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200304  
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Joe Starlin	Partial	Thursday, April 30, 2020

Informational: 1 Misc	3-30-20 They installed six sticks.
Informational: 2 Misc	3-20-20 They are digging out for sanitary and will working on more storm line today. 2:40pm They have hit rock and will be breaking for awhile.
Informational: 3 Misc	3-18-20 They have the collar poured and invert. They have one stick of storm pipe coming out of box 107.
Informational: 4 Misc	4-1-20 10:47am They are setting box 106 and installing storm pipe. 2:55pm They have 3 sticks of storm pipe installed and should have 3 more by the end of the day.
Informational: 5 Misc	3-17-20 They have installed storm pipe up to box 107. They are pouring the collar and invert after 5pm.
Informational: 6 Misc	3-13-20 8:43am They have board out the storm box and set the pipe. They have poured the collar. They have two sections of storm install at this time. 2:15pm They have a total of 11 sticks installed.
Informational: 7 Misc	3-30-20 12:45pm They are digging down to install storm pipe. They installed 6 sticks of 30" today

Informational:		
8	Misc	
Informational:		
9	Misc	3-25-20 3:23pm They have installed 4 sticks of storm pipe out of box 107 today
Informational:		
10	Misc	3-26-20 10:12am They have one stick of storm installed. They are now switching over to sanitary.
Informational:		
11	Misc	4-2-20 9:24am They have a total of 6 sticks of storm pipe coming out of box 106 at this time.
Informational:		
12	Misc	4-4-20 8:29am They have storm box 105 set and the storm pipe laid into it. They are now switching over to sanitary.
Informational:		
13	Misc	4-4-20 10:40AM At 11am they are pouring the collars and inverts for storm box 105.
Informational:		
14	Misc	4-6-20 3:01pm They have changed out the center section of box 105 for the correct one. They have not installed any pipe today.
Informational:		
15	Misc	4-7-20 2:00pm They have three sticks of storm pipe coming out of box 105. They are going to submit a new plan for changing the storm pipe material.
Informational:		
16	Misc	4-8-20 a They have 4 1/2 sticks coming out of box 105 the box 104. They have poured collars on box 105 and 104. 3:12pm They have set the lid on box 105 and backfilled.
Informational:		
17	Misc	4-14-20 10:59am They have installed two sticks of storm pipe coming out of box 104 heading to box 103. 1:13pm They are digging around obstacles to install more storm pipe.
Informational:		
18	Misc	4-15-20 8:51am They have a total of 5 sticks installed. The crew went home early. 4-16-20 2:33pm They have set storm up to box 103. They are connecting to nyloplast and will be working on the curb inlet with 30" drain. 4-16-20 They installed 5 joints of 30" RCP. 4-17-20 11:45am They are pouring flowable fill and will be reinstalling the fire hydrant.
Informational:		
19	Misc	4-20-20 9:00am Rodriguez is waiting on locates before they can install anymore storm pipe. They are cutting into box 107 to add storm pipe
Informational:		
20	Misc	4-21-20 8:26am Rodrigues has cut into storm box 107. They are waiting on locates to proceed 3:14pm they have installed 1 stick of storm pipe. 4-22-20 9:21am They have a total of 30' of storm pipe installed. 4-30-20 They have the storm pipe running into the storm manhole.

**Comments:**