

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Thursday, April 30, 2020
Informational: 1 Misc		3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.	
Informational: 2 Misc		3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.	
Informational: 3 Misc		3-24-20 They have install one stick of sanitary line today. They are concerned with crossing the water line at the hydrant.	
Informational: 4 Misc		3-30-20 7:35am They installed 5 sticks of sanitary line on 3-28-20 and are now getting ready to install manhole A1. 12:43pm They have tied into the manhole and are now backfilling.	
Informational: 5 Misc		3-31-20 10:27am Manhole 1A is installed and they have approximately 14' coming out going to manhole 1B.	
Informational: 6 Misc		3-31-20 10:27am Manhole 1A is installed and they have approximately 14' coming out going to manhole 1B.	
Informational: 7 Misc		3-31-20 10:27am Manhole 1A is installed and they have approximately 14' coming out going to manhole 1B.	

Informational:

8 Misc

4-3-20 7:51am They have set manhole 1-B had have approximately 70' of sanitary line installed heading to manhole 1-C. They will be adding tracer tape at a later date. 12:03pm They are stopping for the day due to weather.

Informational:

9 Misc

4-4-20 8:31am They have two crews working on sanitary. They are digging down to the main to cut in a wye and stub out for the service line on the NW side of the site. They now have approximately 112' coming out of manhole 1-B. 10:29am They have the wye cut in and it appears to be at a 45 degree angle. They have tracer wire taped to the service line and are starting to backfill.

Informational:

10 Misc

4-9-20 10:44am They are digging out around the water main to install more sanitary line. They have installed 14' today at this time. 3:01pm They have installed one more stick of sanitary and are working backfilling and putting the fire hydrant back in service.

Informational:

11 Misc

4-13-20 They are on site preparing to start installing sanitary.

Informational:

12 Misc

4-13-20 They are on site preparing to start installing sanitary. 1:38pm They have two sticks of sanitary line installed at this time. They will install one more stick then start working on installing the manhole.

Informational:

13 Misc

4-14-20 10:52am All of the sanitary is installed and we have started the 30 day clock. On 5-13-20 we can start testing. 4-30-20 They are working on the service line going to the existing manhole.

Comments: