

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193328  
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb New/Replacement</b>	Joe Starlin	Partial	Monday, May 04, 2020

Informational:

1	Misc	3-21-20 Bedrock concrete have set up curb for four islands in the parking lot. They are getting concrete at 9:30am 4K mix and will be using white cure. I have collected the concrete ticket that calls out 4K mix. They have one island left to pour.
---	------	--

Informational:

2	Misc	3-23-20 9:33am They have all of the curb for the islands on the east side of the building poured. 8:54AM They have all machine pouring done and are working on hand pours now. They have covered the curb with plastic due to rain. They have finished the islands and are working on the sidewalk on west side. 4-27-20 10:44am They have poured all the curb on the west side of the building and are wrecking forms. 5-4-20 8:23am They poured the curb on the east side of the site on Saturday. John Jackson was the inspector. They are now wrecking the forms and cleaning up. Rain is moving in.
---	------	--

**Comments:**