

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20191872  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sanitary Sewer Construction Inspection</b>	John DiMauro	Partial	Tuesday, May 12, 2020

Informational:

1	Misc	Redford Construction is on site installing Sanitary Line B. The crew stubbed out of MH B-1 and installed approx 365' ft of the 8" main from station 1+00 to approx 3+65. Service stubs are installed for lots 109-111 & 118-120. Photos of the work are uploaded.
---	------	---

Informational:

2	Misc	Trench checks for lots 109 - 120 were installed using flowable fill. The check sizes were sufficient. Photos have been uploaded.
---	------	--

Informational:

3	Misc	The Redford crew is currently backfilling the line and KCTE is on site getting the compaction testing for the street crossings.
---	------	---

**Comments:**