

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200304  
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Joe Starlin	Partial	Wednesday, May 13, 2020

Informational: 1 Misc	3-30-20 They installed six sticks.
Informational: 2 Misc	3-20-20 They are digging out for sanitary and will working on more storm line today. 2:40pm They have hit rock and will be breaking for awhile.
Informational: 3 Misc	3-18-20 They have the collar poured and invert. They have one stick of storm pipe coming out of box 107.
Informational: 4 Misc	4-1-20 10:47am They are setting box 106 and installing storm pipe. 2:55pm They have 3 sticks of storm pipe installed and should have 3 more by the end of the day.
Informational: 5 Misc	3-17-20 They have installed storm pipe up to box 107. They are pouring the collar and invert after 5pm.
Informational: 6 Misc	3-13-20 8:43am They have board out the storm box and set the pipe. They have poured the collar. They have two sections of storm install at this time. 2:15pm They have a total of 11 sticks installed.
Informational: 7 Misc	3-30-20 12:45pm They are digging down to install storm pipe. They installed 6 sticks of 30" today

Informational:		
8	Misc	
Informational:		
9	Misc	3-25-20 3:23pm They have installed 4 sticks of storm pipe out of box 107 today
Informational:		
10	Misc	3-26-20 10:12am They have one stick of storm installed. They are now switching over to sanitary.
Informational:		
11	Misc	4-2-20 9:24am They have a total of 6 sticks of storm pipe coming out of box 106 at this time.
Informational:		
12	Misc	4-4-20 8:29am They have storm box 105 set and the storm pipe laid into it. They are now switching over to sanitary.
Informational:		
13	Misc	4-4-20 10:40AM At 11am they are pouring the collars and inverts for storm box 105.
Informational:		
14	Misc	4-6-20 3:01pm They have changed out the center section of box 105 for the correct one. They have not installed any pipe today.
Informational:		
15	Misc	4-7-20 2:00pm They have three sticks of storm pipe coming out of box 105. They are going to submit a new plan for changing the storm pipe material.
Informational:		
16	Misc	4-8-20 a They have 4 1/2 sticks coming out of box 105 the box 104. They have poured collars on box 105 and 104. 3:12pm They have set the lid on box 105 and backfilled.
Informational:		
17	Misc	4-14-20 10:59am They have installed two sticks of storm pipe coming out of box 104 heading to box 103. 1:13pm They are digging around obstacles to install more storm pipe.
Informational:		
18	Misc	4-15-20 8:51am They have a total of 5 sticks installed. The crew went home early. 4-16-20 2:33pm They have set storm up to box 103. They are connecting to nyloplast and will be working on the curb inlet with 30" drain. 4-16-20 They installed 5 joints of 30" RCP. 4-17-20 11:45am They are pouring flowable fill and will be reinstalling the fire hydrant.
Informational:		
19	Misc	4-20-20 9:00am Rodriguez is waiting on locates before they can install anymore storm pipe. They are cutting into box 107 to add storm pipe
Informational:		
20	Misc	4-21-20 8:26am Rodrigues has cut into storm box 107. They are waiting on locates to proceed 3:14pm they have installed 1 stick of storm pipe. 4-22-20 9:21am They have a total of 30' of storm pipe installed. 4-30-20 They have the storm pipe running into the storm manhole. 5-5-20 they have four sticks of storm pipe coming out of the existing storm box going for box 101. 5-6-20 Rodrigues has completed storm line 1. They poured all collars and inverts and have back filled. 5-7-20 9:04am They have set box 103 and ran approximately 60' of pipe to the existing box. They will be pouring collars and inverts at 1pm today. They got the collars and inverts poured.

Informational:

21            Misc

5-12-20 Rodriguez installed box 301 and 201. All storm pipe has been installed and collars poured with inverts. They are now working on line 4. They have cut Into box 402 and will be installing storm pipe going to box 401.

**Comments:**