

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20192517

Address: 2700 NE MCBAINE DR, Unit:IR, LEES SUMMIT, MO 64064  
2700 NE MCBAINE DR, LEES SUMMIT, MO  
64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Fire Line Construction Inspection</b>	John Jackson	Partial	Wednesday, May 13, 2020

Informational:

1 Misc

Contractor (Kat Construction) installed an 8" sleeve & 8"X8" tee tie in for the fire line and a 8" valve. All fittings and pipes up to 8" valve were swab with chlorine. All ductile fittings were wrapped in plastic. Contractor poured backing block. Line was flushed placed back in service.

**Comments:**