

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191872
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John DiMauro	Partial	Thursday, May 14, 2020

Informational:

1 Misc

The Redford Crew started on the storm sewer line 5 today. The crew stubbed into existing field inlet 5-6 and ran approx 20' ft of pipe out of it to the north. The crew was preparing to pour the collar for the penetration later today. I will return for further inspection tomorrow 5/14/20.

Informational:

2 Misc

The Redford crew has the storm sewer line 5 run from station 0+00 to approx 2+5. The crew poured the collar for the existing field inlet 5-6 yesterday. The crew set field inlet 5-1 and plans to pour the rest of the collars today once the line 5 is installed. Photos of the work are uploaded. I will return this afternoon for further inspection.

Informational:

3 Misc

The crew completed the storm line 5 install. The collars and inverts were poured in both field inlets 5-1 & 5-2. The crew is going to grout the inside of the boxes once the lids are secured on. Photos of the work are uploaded to the system.

Comments: