

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191872
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John DiMauro	Partial	Monday, May 18, 2020

Informational:

1 Misc

The Redford Crew started on the storm sewer line 5 today. The crew stubbed into existing field inlet 5-6 and ran approx 20' ft of pipe out of it to the north. The crew was preparing to pour the collar for the penetration later today. I will return for further inspection tomorrow 5/14/20.

Informational:

2 Misc

The Redford crew has the storm sewer line 5 run from station 0+00 to approx 2+5. The crew poured the collar for the existing field inlet 5-6 yesterday. The crew set field inlet 5-1 and plans to pour the rest of the collars today once the line 5 is installed. Photos of the work are uploaded. I will return this afternoon for further inspection.

Informational:

3 Misc

The crew completed the storm line 5 install. The collars and inverts were poured in both field inlets 5-1 & 5-2. The crew is going to grout the inside of the boxes once the lids are secured on. Photos of the work are uploaded to the system.

Informational:

4 Misc

The Redford crew is working on storm line 1. The crew set the flared end section at station 0+00 in the detention basin and is running the 36" HDPE to the north. The crew has installed approximately 100' ft of the line. Photos of the work are uploaded into the system. I will return this afternoon for further inspection.

Informational:

5 Misc

The Redford crew ran the storm line 1 to station 1+81.73 and set both curb inlets 1-2 & 1-3. Photos of the work are uploaded.

Comments: