

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20172531
Address: 257 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Michael Harkins	Failed	Wednesday, May 20, 2020

Corrective Action Required:

1	SECOND FLOOR	NORTH END - 301 REMOVE TYPE X CEILING ABOVE ENTRY DOOR - - 303 COMPLETE SCREW PATTERN BEDROOM CEILING - - SOUTH END NOT READY
---	--------------	--

Corrective Action Required:

2	FIRST FLOOR	NORTH END - G1 , G2 , G3 ROCK NOT COMPLETE - G5 FULL OF TRASH - - 204 REMOVE TYPE X CEILING REPLACE WITH TYPE X , COMPLETE SCREW PATTERN BOTTOM PLATE - - 202 REMOVE TYPE X CEILING BED CLOSET & ENTRY DOOR, COMPLETE SCREW PATTERN REAR BATH -
---	-------------	---

- SOUTH END NOT READY -

Corrective Action Required:

3	LOWER LEVEL	NORTH END ELECTRICAL ROOM NO ROCK HUNG UNITS OK TO TAPE
---	-------------	---

SOUTH END NOT READY

Comments: