CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20193476 Address: 4413 SW NAUTILUS PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Not Ready	Thursday, May 21, 2020

Corre	ctive Action Required]:	
1 Misc	Misc	**DO NOT SHEET ROCK**	
	 Tighten all bottom plate anchor nuts in basement 		
	 Ledger locks at deck install per manufacturer listing 		
		 No electrical found below suspended slab in basement 	
		 Fireblock at beam S wall basement by door 	
		 Support joist at cutout below suspended slab stoop 	
		 Protect pex at shower basement N 	
	 Seal pex penetration at bottom plate bath 2 		
		 Complete all fire stopping throughout 	
		 Seal penetrations in top plate great room/entry way 	
		 Install truss bracing per plans 	
		 B vent flue within 1" combustible at truss bracing in attic 	
		-PROVIDE VERTICAL FIRE STOP EVERY 10' ON FURRED OUT EXTERIOR	
		BASEMENT-NORTH & EAST WALLS GREATER THAN 10'	

Comments: