

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200304  
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Joe Starlin	Partial	Friday, May 22, 2020

Informational:

1	Misc	4-7-20 2:04pm They had removed a fire hydrant to run sanitary and they have now installed back.9:19am They are starting to dig out to start installing waterline. They have approximately 30' installed.4-24-20 8:10am They have poured thrust blocks and will be working on getting a fire hydrant installed before rain moves in. 4-28-20 8:55am All of the water line has been installed along with all thrust blocks and straddle blocks. Rodriguez plans of filling the water line later this week. 5-19-20 Rodriguez is running the service water lines to the vaults. They will be pouring the concrete thrust blocks later today. 5-21-20 They have poured all the trust restraints up to the vaults. They are currently working on setting up and pouring the thrust blocks coming out of the vaults. 5-22-20 All of the thrust blocks are poured. They are going to fill and flush the water line. We will pressure test on Tuesday 5-26-20.
---	------	--

**Comments:**