

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Grading/Excavation/Fill Inspection	John Jackson	Partial	Friday, May 22, 2020

Informational:

1 Misc

Contractor continued to grade and fill onsite.

Informational:

2 Misc

Contractor continued to fill and grade site as per plan.

Informational:

3 Misc

Contractor not working at full force but earthwork. Compaction and grading onsite. Weather 54 degrees and could brief shower through the morning. Report was done at 10:45AM.

Informational:

4 Misc

A lite amount of grading was done it maybe due to the moisture from passed rains. Temperature for today is 61 degrees and cloudy @ 12:39 5/7/20. Olsson Labs was onsite to get soil compaction test .

Informational:

5 Misc

Contractor continues to grade and excavate work site as per plan.

Informational:

6 Misc

Contractor continued to grade & excavate work site also they began blasting this week. Today there was no work temperatures in the low to mid 60's cloudy with rains throughout the day..

Comments: