

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John DiMauro	Failed	Tuesday, June 02, 2020

Corrective Action Required:

5	Misc	The storm sewer curb inlets are installed and the curb throats are poured. The inside of the storm boxes still need grouted (specifically where the curb throats were poured) prior to acceptance. Additionally, the line needs flushed of construction debris prior to acceptance. Call before flushing the line to make sure that an inspector is on site to witness the flush and collection of debris.
---	------	--

Comments: