

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191873
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John DiMauro	Partial	Wednesday, June 10, 2020

Informational:

1 Misc

The Redford crew started the storm sewer install on line 1. The crew set storm boxes 1-1 & 1-2 and ran the HDPE pipe between the two boxes. Photos of the work are uploaded.

Informational:

2 Misc

The Redford crew is working on both storm lines 1 & 2. Yesterday the crew set curb inlets 1-3 & 10-4, set the HDPE pipe between them and poured the collars. The crew is currently pouring the inverts for the two inlets.

The crew has installed storm line 1 from the tie in at the existing field inlet 1-7 and has laid approximately 375' ft of the 18" & 15" HDPE as well as set the FI 2-1.

Photos of the work are uploaded.

Informational:

3 Misc

The Redford crew installed the collars and inverts for the remainder of storm line 2. The line has been back filled and the crew plans to set the inlet lids after the concrete cures.

Comments: