

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191873
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John DiMauro	Partial	Thursday, June 11, 2020

Informational:

1 Misc

The Redford crew is continuing the water line 2 install. The crew has the line set from approx station 1019.00 to 3+00. They installed the 12" x 8" tee and butterfly valve. The crew also installed the 11.25 fitting just beyond that. The crew plans to pour thrust blocks this afternoon. Photos have been uploaded and I return for further inspection this afternoon.

Comments: