

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192859

Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO
64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, Unit:IR,
LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Partial	Wednesday, June 17, 2020

Informational:

1 Misc

5-11-20 ESS have poured approximately 925' of curb and are curing at this time. 5-12-20 They poured 32 yards of concrete on hand pours. 5-15-20 ESS are setting up hand pours for Monday. 5-18-20 They are finishing setting forms are getting concrete at 9am. 6-17-20 They have poured the curb on the west side of the site and are working on the curb on the north side behind the building. Geiger is the concrete supplier. 2:13pm They are still pouring on the back side of the building. ESS pulled off to pour some sidewalk.

Comments: