

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201058
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Wednesday, June 17, 2020

Informational: 1 Misc	Approximately 20' feet of 24" RCP was installed between existing storm box and newly installed storm box.
Informational: 2 Misc	SDI installed approximately 100' of 24" HDPE. 6/15/20
Informational: 3 Misc	Contractor (SDI, She Digs It) installed approximately 150" of 24" HDPE . 6/16/20 Inspector John Di Mauro was onsite inspecting Storm Line A from Sta 11+25 to 12+75.
Informational: 4 Misc	Contractor (SDI) installed approximately 206" of 24" HDPE. On Storm Line B from Sta 10+00 to 12+06 on 6/17/20.

Comments: