

Inspection Summary

Permit #: PRSUBD20191872, Development - Subdivision

MANOR AT STONEY CREEK 4TH PLAT SUBDIVISION IMPROVEMENTS

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Air Test	John DiMauro	Passed	Thursday, June 18, 2020

Informational

1 John DiMauro 06/18/2020 2:30 PM

I observed the sanitary sewer air test for the project. Results are as follows.

Sanitary Line A segment between MH C-4 & A-1
Line held at 4psi for 7:34 with no drop
Test Passed

Line A segment between MH A-1 & A-2
Line held at 4psi for 9:02 with no drop
Test Passed

Line B segment between existing MH A-11 & B-1
Line held at 4psi for 7:34 with no drop
Test Passed

Line B segment between B-1 & B-2
Line held at 4psi for 8:52 with no drop
Test Passed

Air testing of both sanitary sewer lines passed.

DE - Sanitary Sewer - Mandrel John DiMauro

Passed

Thursday,
June 18, 2020

Informational

1 John DiMauro 06/18/2020 3:03 PM

I verified that the correct mandrel was used for the test according to the City Of LS Design and Construction Manual.

I observed the mandrel pull through both sanitary lines A & B with no deflection.

Test Passed

DE - Sanitary Sewer - Vacuum John DiMauro

Passed

Thursday,
June 18, 2020

Informational

1 John DiMauro 06/18/2020 3:07 PM

I observed the vacuum test for the sanitary sewer manholes on lines A & B. The results are as follows:

MH A-1

less than 10'ft deep

Held at 10 on the gauge for 2 minutes with no drop

Test Passed

MH A-2

Less than 10'ft deep

Held at 10 on the gauge for 2 minutes with no drop

Test Passed

MH B-1

13'ft deep

Held at 10 on the gauge for 2.5 minutes with no drop.

Test Passed

MH B-2

Less than 10'ft deep

Tested for 2 minutes with a drop from 10 to 9.5

Test Passed

Comments:
