

Inspection Summary

Permit #: PRSUBD20191873, Development - Subdivision
RESERVE AT STONEY CREEK 4TH PLAT SUBDIVISION IMPROVEMENTS

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Air Test	John DiMauro	Passed	Thursday, June 18, 2020

Informational

1 John DiMauro 06/18/2020 3:18 PM

I observed the sanitary sewer air test for Line 1 and the results are as follows:

Line 1 segment between MH 1-3 & 1-4
Line held at 4psi for 9:00 with no drop
Test Passed

Line 1 segment between MH 1-4 & 1-5
Line held at 4psi for 7:34 with no drop
Test Passed

DE - Sanitary Sewer - Mandrel	John DiMauro	Passed	Thursday, June 18, 2020
-------------------------------	--------------	--------	----------------------------

Informational

1 John DiMauro 06/18/2020 3:22 PM

I observed the mandrel test for Sanitary line 1 and verified that the mandrel meets the City of LS Design and Construction Manual requirements.

The mandrel pulled through the line with no deflection.

Test Passed

DE - Sanitary Sewer - Vacuum John DiMauro

Passed

Thursday,
June 18, 2020

Informational

1 John DiMauro 06/18/2020 3:25 PM

I observed the vacuum test for the manholes on sanitary line 1 and the results are as follows:

MH 1-4
less than 10'ft deep
Gauge held at 10 for 2 minutes with no drop
Test Passed

MH 1-5
less than 10'ft deep
Gauge held at 10 for 2 minutes with no drop
Test Passed

Comments:
