

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191837  
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	Joe Starlin	Partial	Friday, June 26, 2020

Informational:  
1            Misc            3-31-20 2:24pm They have poured the flume on the south side of the building. They will be setting up the sidewalk on the north side tomorrow 4-1-20. 4-29-20 9:33am I met Bob Burns on site with the contractor about how to set up the sidewalk. Bob explain what is expected. 4-29-20 3:27pm They have the sidewalk formed up and the aggregate is compacted on the east side on Main st. The curb is set up as well. They are ready to pour.

Informational:  
2            Misc            The sidewalk along Market on the back side of the parking lot has been poured, I checked the forms and rock was compacted. The rock was also installed and compacted between the sidewalk and the curb where the decorative pavestone will be installed. The sidewalk between the bank and the museum was formed and had rock installed that has been compacted.

**Comments:**