

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Stabilized Subgrade	Ronald Paynter	Partial	Tuesday, June 30, 2020

Informational:

1	Misc	Brian tilled in 5% Portland cement, 6 inches deep. KC Testing was out here monitoring and taking test samples. Tentative plan for proof rolling is next Monday afternoon. RP 6-3-20
---	------	---

Informational:

2	Misc	Spalding has started laying and rolling the rock base. RP 6-11-20
---	------	---

Informational:

3	Misc	Spalding has got all the rock down and rolled / graded in. Just need to let in set up and bake now. RP 6-12-20
---	------	--

Informational:

4	Misc	Brian's crew tilled in 5% Portland concrete 6 inches deep on the center section of Woodside Ridge (O'Brien, Ambersham and Killarney). KC Testing was on site to check compaction. They hit the AT&T line crossing Ambersham. AT&T is digging a trench across the roadway to splice in the new line. RP 6-24-20
---	------	--

Informational:

5	Misc	Brian's crew started laying MODOT type 5 rock on O'Brien, Killarney and Ambersham. RP 6-30-20
---	------	---

Comments: