

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200304
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Joe Starlin	Partial	Wednesday, July 01, 2020

Informational:

1 Misc

3-2-20 2:55pm There is no work on site at this time.

Informational:

2 Misc

3-10-20 2:13pm I spoke with the super and looked at erosion controls that are in place for the land disturbance permit.

Informational:

3 Misc

3-19-20 There is no activity on site today.

Informational:

4 Misc

4-1-20 7:37am Rodriguez is moving material around to get ready for more sanitary and storm. 4-27-20 8:26am Raining. There is no work being done on site at this time due to weather. 5-1-20 9:39am Rodriguez are unloading storm pipe at this time. 5-1-20 2:00PM They have done demo on asphalt and backfilled the storm drains. They have hit a live sanitary manhole and are working on the repair. 5-4-20 The crew was working on storm until the rain moved in then they quit for the day. 5-5-20 I met with Steve Robbins and on Burns to go over the water tie-in for the hospital. 6-3-20 I met with water on site to locate valves for a water shut off. 6-4-20 4:39am We are doing a test shutdown for the water. 5:09am The test shutdown went fine. We will be shutting of the water at 11pm tonight. 6-9-20 Rodriguez is not on site today. 6-18-20 There were no inspections needed on site today.

6-29-20 10:58am There is no activity that requires inspections at this time.

6-30-20 9:54am There is no activity that requires inspections at this time.

7-1-20 11:21am There is no activity that requires inspections at this time.

Comments: