

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRLD20200437
Address: 2025 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection	John DiMauro	Partial	Thursday, July 02, 2020

Informational:

1 Misc

Gordon Energy is currently on site installing the ESC devices. Additionally, ESS on on site cleaning the storm lines that go under SW Pryor Rd. The approved plans call for the cleaning of these pipes.

Informational:

2 Misc

The silt fence and construction entrance is installed according Phase A of the approved plans. The crew cleaned the storm lines of silt and debris that go under SW Pryor Rd. There is a crew installing the diversion berms at this time. They plan to install the rock check dams tomorrow. The Phase A erosion control measures should be complete by the end of the day tomorrow and I will follow up inspection on Monday 7/6/20.

Comments: