

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500  
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Stabilized Subgrade</b>	Ronald Paynter	Partial	Thursday, July 02, 2020

Informational:

1	Misc	Brian tilled in 5% Portland cement, 6 inches deep. KC Testing was out here monitoring and taking test samples. Tentative plan for proof rolling is next Monday afternoon. RP 6-3-20
---	------	---

Informational:

2	Misc	Spalding has started laying and rolling the rock base. RP 6-11-20
---	------	---

Informational:

3	Misc	Spalding has got all the rock down and rolled / graded in. Just need to let in set up and bake now. RP 6-12-20
---	------	--

Informational:

4	Misc	Brian's crew tilled in 5% Portland concrete 6 inches deep on the center section of Woodside Ridge (O'Brien, Ambersham and Killarney). KC Testing was on site to check compaction. They hit the AT&T line crossing Ambersham. AT&T is digging a trench across the roadway to splice in the new line. RP 6-24-20
---	------	--

Informational:

5	Misc	Brian's crew started laying MODOT type 5 rock on O'Brien, Killarney and Ambersham. RP 6-30-20
---	------	---

Informational:

6	Misc	Tilled in 5% Portland 9 inches deep on O'Brien where the new roadway meets the old existing roadway. Tester's were on site testing compaction. RP 7-2-20
---	------	--

**Comments:**