

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201058  
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	John Jackson	Partial	Thursday, July 16, 2020

Informational:

1 Misc

Approximately 20' feet of 24" RCP was installed between existing storm box and newly installed storm box.

Informational:

2 Misc

SDI installed approximately 100' of 24" HDPE. 6/15/20

Informational:

3 Misc

Contractor (SDI, She Digs It) installed approximately 150" of 24" HDPE .  
6/16/20 Inspector John Di Mauro was onsite inspecting Storm Line A from Sta 11+25 to 12+75.

Informational:

4 Misc

Contractor (SDI) installed approximately 206" of 24" HDPE. On Storm Line B from Sta 10+00 to 12+06 on 6/17/20.

Informational:

5 Misc

Contractor said the grade for storm pipe from B1 to B2 was installed @ .53% as design. The grade had to be adjust from B2 to B3 to hit the grading required, the asbuilt will reflect change.

Informational:

6 Misc

Contractor installed approximately 179' of 15" HDPE on 6/19/20. LINE C

Informational:

7 Misc

6-23-20 9:30am Contractor (SDI) installed approximately 100' of 15" HDPE Line C . Concrete schedule to come at 12:00pm to pour Toe-wall, inverts & collars on Line C.

Informational:

8

Misc

7/16/20 Thursday ST-6 Area Drains ( 8" HDPE and Nyloplast catch basin ) ST-6a  
45' LF of 8" HDPE to 8" wye. HDPE 8" wye to ST-6b 8' LF of 8" HDPE & HDPE 8"  
wye 54 LF of 8" HDPE to storm box B4.

**Comments:**