

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20192096  
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Mark Harding	Failed	Monday, July 20, 2020

Corrective Action Required:

1	FOURTH FLOOR	AREA"E"- UNITS-438439,440,461,441,442,459-443-459-461-462-460-
---	--------------	--

Corrective Action Required:

2	THIRD FLOOR	Section "E" 345-344-343- 342-361-362-363-341-364-340-322-corridor framing ceiling
---	-------------	--

Corrective Action Required:

3	SECOND FLOOR	Section "E" 240- install stud under joist left of 3" vent at kit sink. 241- 242-plumbing , Remove bonding screw. 243-caulk shower valve boxes. -Rock dead space from Joist space left of laundry . - seal holes in bottom plate. 244- 245-plumbing straps mid story. 261- dryer box incomplete. 262- plumb , dryer box incomplete, SE cable at top plate needs sealed Left of panel. -Corridor tension rod left of door 263 not sealed. - 263- shower valve in party wall. - block between floor bedroom walls. -264- shower valve box corridor wall incomplete.
---	--------------	--

- truss gussets bent up for dryer vent over hallway.
- ac line penetrations at top plates.

Remove all bonding screws

Strap all plumbing at mid point.

Tighten and Seal all tension rods.

**Comments:**