

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192495
Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Failed	Thursday, August 06, 2020

Corrective Action Required:

1	Misc	-Replace surgery light circuits with proper wiring method per NEC 517.13 -Secure Mc within 12" of boxes and close off open box above mezzanine ; complete all electrical -Install auxiliary drain pan underneath all AC coil; install switch-off device for auxiliary drain pans -Label med gas lines...above each rm, on both sides of wall penetrations, at interval no more than 20 ft -Complete return air transfer ducting -Support ceiling grid every 4 ft -Complete all transfer air ducting; Complete all above-ceiling mechanical -Support pvc at maximum 4 ft interval -Insulate wall above ceiling of Major Procedure rm
---	------	---

Comments: