

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193016
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Ronald Paynter	Partial	Friday, August 07, 2020

Informational:

1	Misc	Jordan's crew from ESS starting laying sanitary pipe out of manhole A-1 towards A-2. RP 7-17-20
---	------	---

Informational:

2	Misc	Jordan's crew continued working on sanitary line A between A1 and A2. They also set laterals and poured trench checks for lots 1487 and 1479. RP 7-18-20
---	------	--

Informational:

3	Misc	Jordan's crew set manhole A2 and lateral for lot 1480. RP 7-22-20
---	------	---

Informational:

4	Misc	Jordan's crew has continued breaking rock and laying sanitary line A. They also laid laterals for lots 1481 and 1486. Terracon is on site and said compaction test have been good. RP 7-23-20
---	------	---

Informational:

5	Misc	Jordan's crew set manhole A3. They also finished A line from A2 to A3 and set laterals for lots 1482, 1483, 1484 and 1485. RP 7-24-20
---	------	---

Informational:

6	Misc	Jordan's crew started working on B line out of manhole 27-318. They ran into more rock and were only able to lay 2 sticks of sanitary pipe. RP 7-25-20
---	------	--

Informational:

7	Misc	Jordan's crew is still breaking rock on B line. They laid 4 1/2 sticks and 1 lateral of sanitary pipe. RP 7-28-20
---	------	---

Informational:

8	Misc	Cory's crew has taken over for Jordan's crew. They set lateral for lot 1478 and continued on B line. RP 8-1-20
Informational:		
9	Misc	Cory's crew continued working on B line. They also set wyes for laterals to lots 1473 and 1477. RP 8-3-20
Informational:		
10	Misc	Cory's crew set laterals 1473 and 1477 today. RP 8-5-20
Informational:		
11	Misc	Cory's crew set lateral 1476. Terracon was present for compaction testing. They also poured trench checks for laterals 1472, 1478, 1473, 1477 and 1476. RP 8-6-20
Informational:		
12	Misc	Cory's crew set laterals 1474 and 1475 and trench checks. Terracon was present for testing during the back filling on line B. RP 8-7-20

Comments: