

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201254  
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Joe Starlin	Partial	Monday, August 17, 2020

Informational:

1 Misc

6-19-20 10:20am They have set a storm box and are running storm pipe to the north. They have one stick installed at this time. 6-22-20 9:18AM They have approximately 140' installed and are getting ready to set storm box 7.

Informational:

2 Misc

The crew set inlets #4 & #7 and ran the HDPE pipe between the two boxes on line 1. The crew poured the collars for the on the north and south sides of the boxes for the line 1 pipe. Install is in compliance.

6-29-20 10:42am They have completed line 3 and have backfilled.

6-30-20 9:28am They are setting storm box lids at this time. 1:57pm There is no work being done that requires inspections at this time.

7-7-20 9:11am They are working on the detention basin.

8-4-20 3:46PM They are cutting out for a storm box on 2nd Street. To prepare for storm pipe. They will be placing box 47.

8-5-20 10:23am They have set storm box 47 and will be pouring collars at 12 noon. With 4K mix. 1:38pm They have poured the collars and inverts. They are now getting ready to set the lid.

8-10-20 8:54am Fine Cut is on site cutting the street at 2nd and Douglas. Breit will be digging out the street and installing box 12 later today. Breit is on hold while Steve Robbins looks into a sanitary line that is running where they are working. 2:47pm Breit has shut down for the day due to weather.

8-11-20 11:09am They have the box set in the hole and are working on getting it level. 3:47pm

They are pouring the collars for storm box 12.

8-12-20 They have poured the collars and are working there way out of box 12.

8-13-20 8:36am They have installed approximately 55' of storm pipe and have backfilled with flowable fill.

8-14-20 9:13am They have set box 46 and 45 and have poured collars and inverts. They have approximately 20' of pipe coming out of box 45 heading to box 44. They have approximately 130' of storm pipe installed.

8-17-20 8:33am They are setting storm box 44. 1:33pm Storm box 44 is set and they have 144' of storm pipe installed coming out of box 44.

**Comments:**